

Berrybank Stage 2 Wind Farm

Weekly Construction Report - 03/06/2021

Construction Works Next Week:

- Access Track Construction: T-17, T-18 and T-19.
- Hardstand Construction: HS-76, HS-69, HS-63, HS-64 and HS-65
- Placing Pavement: T-14, T-15, HS-59 and HS-61
- Foundation Excavation: WTG-64 and WTG-65
- Concrete Blinding: WTG-56 and WTG-57

Up Coming Works:

Our contractors will soon be working on the upgrade works along Doyles Road and the Railway Crossing. These works will include the widening and reshaping the transitions section of Doyles Road around the Railway Crossing.

During the times of these works being completed there will be some traffic delays on Doyles Road, and all appropriate traffic management plans will be in place.

Further information will be provided prior to works commencing.