

# Berrybank Stage 2 Wind Farm

Weekly Construction Report - 21/06/2021

## Construction Works Next Week:

### Access Track Construction:

T-19, T-20, T-21

### Hardstand Construction:

HS-66, HS-67, HS-68 and HS-69

### Foundation Excavation:

WTG-68 and WTG-69

### Steel Re-enforcement Installation:

WTG-53, WTG-54 and WTG-55

### Cable Trenching:

WTG-52 to Sub, WTG-61 to WTG-59, WTG-60 to WTG-59 and WTG-53 to Sub

## Up Coming Works:

Our contractors have advised that they will be completing the road crossing of Foxhow-Rokewood Road with the underground cable trenching on Sunday 27<sup>th</sup> June.

The location of the road crossing is approx. 1.1km north of Hamilton Hwy.

During this time our contractors will have traffic control measures in place in accordance with the Traffic Management Plan.